BRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Providing and Fixing Stone benches in Ward No:01, 02, 03 and 04**
2	Estimate cost/Amount	Rs.200.00 Lakhs
3	Name of Contractor	Sri.BB Umesha(M/s SMLP Asphalts)
4	Amount of Contract	Rs.19599301.00
5	Agreement No	12/2021-22
6	No and date underwhich the Work order has been issued	12/2021-22 Dated: 22-07-2021
7	Time Limit originally fixed for completion	09 Months
8	Date of Application by the contractor for granting extension	21-04-2022
9	Date of Receipt of application in the sub division office	21-04-2022
10	Extension granting if any:	
	From	22-04-2022
	To	31-12-2022
11	Work carried out by the contractor during the original period stipulated in contract	50% of the work completed
12	Work carried during the first period of extension	
13	Work Carried out during and Extension	Actual BOQ Quantity
14	Time now applied for	6 month 9 days
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	0
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	
22	Recommendation of Executive Engineer	ಅನುಸೂಚಿ 16-08-2022 ರಂದು ಪ್ರಸ್ತಾಪನೆಯಂತೆ 6 ತಿಂಗಳ 9ದಿ EOT ಪ್ರಸ್ತಾವನೆಯನ್ನು ಪರಿಶೀಲಿಸಬಹುದಾಗಿದೆ

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer
Project Division
Yelahanka Zone, BBMP
Bangalore-92

Chief Engineer
Yelahanka Zone, BBMP
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ